


Catre:



PRIMARIA MUNICIPIULUI CONSTANTA
Email: primarie@primaria-constanta.ro

Prin prezenta, va transmitem situatia lucrarilor de refacere a tramei stradale in urma interventiilor RAJA S.A. in Municipiul Constanta.

Tabel 1:

Avarii asfaltate 02.06.2022 de catre S.C. Geomarco Construct S.R.L.

	Adresa locatie avarie	Stadiu lucrarilor de refacere carosabil	
		Data remedierii avariei de catre RAJA S.A.	Data asfaltarii
1.	Bd. Tomis, bl T17 – canal	02.06.2022	02.06.2022
2.	Str. General Manu, nr. 35	19.05.2022	02.06.2022
3.	Str. Miron Costin, nr. 43 / Str. Decebal	30.05.2022	02.06.2022
4.	Str. Pescarilor, nr. 60 FZ	25.05.2022	02.06.2022
5.	Str. Infratirii, nr. 2	16.05.2022	02.06.2022

Tabel 2:

Avarii propuse pentru asfaltare azi, 03.06.2022, de catre S.C. Geomarco Construct S.R.L.

	Adresa locatie avarie	Stadiu lucrarilor de refacere carosabil	
		Data remedierii avariei de catre RAJA S.A.	Data asfaltarii
1.	Str. Pescarus, nr. 43	23.05.2022	03.06.2022
2.	Str. Ion Borcea, nr. 1	31.05.2022	03.06.2022
3.	Str. Dragoslavelor, nr. 14	17.05.2022	03.06.2022
4.	Str. Lahovari, nr. 79	25.05.2022	03.06.2022
5.	Str. Lahovari, nr. 79	26.05.2022	03.06.2022
6.	Str. Stefan Mihaileanu, / Str. Calarasi	02.06.2022	03.06.2022
7.	Str. Unirii / Str. Economu	POIM	03.06.2022

Tabel 3:

Avarii curente (lucrari executate azi, 03.06.2022 ce vor fi asfaltate in termen de 30 zile).

	Adresa locatie avarie	Tipul avariei	Data interventiei
1.	Str. I. G. Duca / Str. Stefan cel Mare	Camin vane	03.06.2022
2.	Str. Ion Paun Pincio, nr. 5	Bransament	03.06.2022
3.	Plaja Modern	Rebransare	03.06.2022
4.	Str. Eliberarii, nr. 29, bl. AE 1	Conducta	03.06.2022
5.	Str. Egalitatii, nr. 13	Bransament	03.06.2022
6.	Str. Cumpenei / Str. Spiru Haret	Conducta	03.06.2022
7.	Str. Caraiman, nr. 2 Oil Terminal	Conducta	03.06.2022
8.	Mamaia, Hotel Mamaia - Promenada	Conducta	03.06.2022
9.	Bd. Ferdinand / Str. Miron Costin	Racord colector	03.06.2022

Constructorul a fost atentionat sa refaca in regim de urgenta suprafetele deteriorate la nivel de strat rutier si asfaltarea acestora imediat dupa inceperea livrarilor de asfalt.

DIRECTOR GENERAL



INGINER SEF

Ing. **Oprea Ion**